

Blackbird Leys Redevelopment

Update: 18th September 2026



Activities completed this week

- **Block D:**
 - Final compliance documentation signed off
- **Knights Road:**
 - Inspections
 - Forming gardens and general external works
 - Internal trades - painting, carpentry and plumbing
- **Community Centre site**
 - Started roof screed
 - Started brickwork – splash course
 - Started concrete boarding
- **Block A**
 - Core to level 8
 - Level 5 columns complete and decking nearly complete
 - Level 4 slab pour complete

Activities planned next week

- **Block D:**
 - Handover and sign ups for new residents
- **Knights Road:**
 - Inspections
 - Continue with groundworks and various internal trades
- **Community Centre site**
 - Continue roof screed
 - Continue brickwork and concrete boarding
 - Continue steel framing
- **Block A**
 - Form and pour columns to level 4
 - Reinforcement to level 6 – pour 1
 - Continue brickwork to splash course
 - Reinforcement, shutter and pour halo detail on podium

Community Centre



Block A



Knights Road

