

Blackbird Leys Redevelopment

Update: 26th April 2024



Activities completed this week

- Demolition plant de-mobilised
- First concrete pour for the foundations on Block D
- At Knights Road:
 - Groundworkers set up
 - Drainage materials delivered
 - Western wood area in process of being secured

Activities planned next week

- Continue concrete pour of foundations for Block D
- There will be little activity on Block A until the Building Safety Regulator approves the detailed design work
- At Knights Road:
 - Start roads and drainage
 - Start foundation works
 - Complete fencing



