

# Blackbird Leys Redevelopment

Update: 24th April 2026

+

•

○

## Activities completed this week

### Block D:

- External works and landscaping
- Internal trades & quality inspections
- Play equipment installation

### Knights Road:

- Phases 1 & 2 - internal / external works
- Phase 3 & 4 – internal trades / drainage / external

### Community Centre site

- Ground floor slab reinforcement
- Preparation for concrete pour to the lift shaft

### Block A

- Preparing for slab pour
- Drainage
- Installing reinforcement for pile caps / ground beams

## Activities planned next week

### Block D:

- External works and landscaping
- Internal trades, commissioning and quality inspections
- Continuing works to play area

### Knights Road:

- Phases 1 & 2 – finishing trades / external works / inspections
- Phases 3 & 4 – external works / internal trades

### Community Centre site

- Ground floor slab concrete pour

### Block A

- Concrete pour to pile caps / ground beams
- Drainage works



# Community Centre



# Knights Road



# Chestnut Tower (Block D)



# Cherry Tree Tower (Block A)

