

Blackbird Leys Redevelopment

Update: 3rd July 2026

+

•

○



Activities completed this week

- **Block D:**
 - Final compliance checks and completing outstanding internal works
- **Knights Road:**
 - Phase 2 - handovers, external works and finishing trades
 - Phase 3 & 4 – Internal and external works
- **Community Centre site**
 - Vertical columns continued
 - Decking started
- **Block A**
 - Core level 2 – in progress
 - Level 1 decking progressed
 - Podium reinforcement started (lower section – 70 tonnes of steel and 400m³ of concrete to be used)

Activities planned next week

- **Block D:**
 - Final checking of documentation, external works
- **Knights Road:**
 - Phase 2 – external works and finishing trades
 - Phases 3 & 4 – external works / internal trades
- **Community Centre site**
 - Complete all vertical columns
 - Decking to continue
 - Scaffolding to start
- **Block A**
 - Complete core level 2 to be poured
 - Podium level reinforcement to continue
 - Downstand beams on podium to be poured

Community Centre



Knights Road



Chestnut Tower (Block D)



Cherry Tree Tower (Block A)

