

Blackbird Leys Redevelopment

Update: 11th September 2026



Activities completed this week

- **Block D:**
 - Final compliance documentation being checked
- **Knights Road:**
 - Groundworks - forming gardens, paving and parking bays
 - Internal trades - painting, carpentry and plumbing
- **Community Centre site**
 - Steel framing complete to ground and 1st floor
 - Scaffolding completed to 2nd floor
- **Block A**
 - Blockwork started on ground floor
 - Scaffolding started
 - Level 5 slab reinforcement started
 - Drainage works

Activities planned next week

- **Block D:**
 - Checking of compliance documentation
- **Knights Road:**
 - Internal trades continuing
 - Continue with groundworks
 - Quality inspections
- **Community Centre site**
 - Roof screed to start
 - Complete scaffold
- **Block A**
 - Continue scaffolding
 - Pour concrete to level 5 floor slab
 - Continue blockwork to ground floor

Community Centre



Block A



Knights Road

