

Blackbird Leys Redevelopment

Update: 10th July 2026



Activities completed this week

- **Block D:**
 - Final compliance checks and completing outstanding internal works
- **Knights Road:**
 - Phase 2 - handovers, external works and finishing trades
 - Phase 3 & 4 – Internal and external works
- **Community Centre site**
 - L2 Columns complete
 - L2 lift shaft and stair core complete
 - Scaffold in progress
- **Block A**
 - Decking complete
 - Level 2 core complete
 - L1 1st concrete pour complete

Activities planned next week

- **Block D:**
 - Final checking of documentation, external works
- **Knights Road:**
 - Phase 2 – external works and finishing trades
 - Phases 3 & 4 – external works / internal trades
- **Community Centre site**
 - L3 Decking to complete
 - L3 Reinforcement to progress
 - Scaffold to continue
- **Block A**
 - L1 Reinforcement to continue
 - Core jump to level 3
 - Progress with concrete

Community Centre



Knights Road



Chestnut Tower (Block D)



Cherry Tree Tower (Block A)

