

Blackbird Leys Redevelopment

Update: 25th September 2026



Activities completed this week

- **Block D:**
 - Handover and residents started moving in
- **Knights Road:**
 - Internal trades – painting, carpentry
 - External works – fencing, brick walls, forming fronts and capping to sheet piling
- **Community Centre site**
 - Roof screeding in progress
 - Steel framing completed to ground and first floors
 - Concrete boarding completed to ground and first floors
- **Block A**
 - Core to level 8 - level 9 commenced and 75% of halo formed
 - Levels 5 & 6 – reinforcement in preparation for concrete pour 1
 - Brickwork splash course and internal blockwork

Activities planned next week

- **Block A**
 - Complete core to level 9
 - Levels 5 & 6 – concrete pour 1
 - Continue brickwork splash course and internal blockwork
 - Temporary waterproofing to podium level
- **Knights Road:**
 - Handovers and inspections
 - External trades – forming gardens, paving, capping to sheet piling
 - Internal trades -
- **Community Centre site**
 - Complete roof screed
 - Continue and concrete boarding – aim to complete by end of week

Community Centre



Block A





Knights Road

