

# Blackbird Leys Redevelopment

Update: 3<sup>rd</sup> May 2024

+

•

○

## Activities completed this week

- Block D:
  - Concrete pour for piles and lift shaft
  - Foundations continuing
  - Crane base installed
- Knights Road:
  - Roads and drainage started
  - Fencing completed to wooded area

## Activities planned next week

- Block D:
  - Continue concrete pour of foundations and lift shaft for Block D
  - Continue with foundations
- Knights Road:
  - Continue roads and drainage
  - Start foundation works
- Please note there will be no activity on Block A until the Building Safety Regulator approves the detailed design work

# Block D

---



# Knights Road

---

