

Blackbird Leys Redevelopment

Update: 30th January 2026



Activities completed this week

- **Block D:**
 - External works progressed
 - Internal trades continued
- **Knights Road:**
 - Phases 1 & 2 - drainage works, services and internal trades
 - Phase 3 & 4 – brickwork and internal trades
- **Highways:**
 - Soft landscaping preparation
- **Community Centre site**
 - Demolition completed
- **Block A**
 - Site clearance in preparation for piling works
 - Service diversions
 - Install hoarding

Activities planned next week

- **Block D:**
 - External works to continue
 - Internal trades to continue
- **Knights Road:**
 - Phases 1 & 2 – drainage works and internal trades continuing
 - Phases 3 & 4 – brickwork and internal trades continuing
- **Community Centre site**
 - Digging out for foundations
 - Drainage works
- **Highways works**
 - Soft landscaping preparation
- **Block A**
 - Piling works to start on Monday and will last 3 weeks
 - Continue with hoarding

Knights Road



Chestnut Tower (Block D)



Community Centre



Block A

