

Blackbird Leys Redevelopment

Update: 23rd January 2026



Activities completed this week

- **Block D:**
 - External works progressed
 - Power supply connected and internal trades progressing
- **Knights Road:**
 - Phases 1 & 2 - drainage works, services and internal trades
 - Phase 3 & 4 – brickwork and internal trades
- **Highways:**
 - Surfacing works on paths and parking bays / soft landscaping preparation
- **Community Centre site**
 - Crushing demolition materials and digging out swimming pool base
- **Block A**
 - Site clearance in preparation for piling works

Activities planned next week

- **Block D:**
 - External works to continue – footpath link from Evenlode to the leisure centre will be closed
 - Internal trades continuing – quality inspection process started
- **Knights Road:**
 - Phases 1 & 2 – drainage works and internal trades continuing
 - Phases 3 & 4 – brickwork and internal trades continuing
- **Community Centre site**
 - Digging out base of old swimming pool to continue
 - Crush demolition materials
- **Highways works**
 - Complete areas of outstanding paving /parking bays
- **Block A**
 - Continue preparation for piling works to start in February

Knights Road



Chestnut Tower (Block D)



Community Centre



Block A

